

I. Status of Transfer of Land/ present status of construction of School Building, Staff quarters as on 31/12/2018

S. N.	Name of KV	Year of opening	Area of land allotted	Status of transfer of Land Whether permanent or lease and acceptance of KVS	Status of construction work whether sanctioned or not, if sanctioned, current status	Remark
1	Dindori (MP)	2007	13.90 Acres	Land has been transferred in favour of KVS on permanent basis. Accepted	A-Type School Building & 09-Staff quarters sanctioned at the cost of Rs. 1604.72 lakhs vide KVS HQ letter No.1077 dated 21.7.2016	CPWD Bhopal started the construction work in Dec 2016. Rs. 1520 Lakhs has been paid to CPWD upto 31/12/2018. 97 % work has been completed December -18
2	Garha, Jabalpur (MP)	2007	1.963 Hectare	Initially, 1963 Hectare of Land was allotted in the name of KV which was accepted & Taken Over vide order dated 18.06.2009. Subsequently, it was found that the Sponsoring Authority allotted the land against which a court case has been pending.	A-Type School Building 9-Staff quarters 1204.74 Lakhs has been sanctioned on dated 22/7/2014 Construction work stopped.	Rs. 1204.74 Lakh was sanctioned by KVS (HQ) vide order dt 22.07.2014 for construction of Permanent School building. Out which 20 lakh was released vide order dt 22.07.2014 for construction of Boundary wall. But due to Litigation/Stay order in the Said piece of Land, Construction work has since been stopped. The District administration has allotted 5Acres land in new place for construction of School Building, but the same is found unsuitable by KVS(HQ). The KVS(HQ) directed this office to approach District administration for allotment of another land for construction of KV, Garha School Building. This office has sent a letter to the Principal, KV, Garha for liaison with the district administration for allotment of new construction site. As per the information received by the Principal, KV, Garha, the district administration will propose new site for school building on 11.01.2019.
3	Umaria (MP)	2010	2.478 Hectare (6.12 Acres)	Land has been transferred in favour of KVS on permanent basis. Accepted	Proposal submitted for construction of A-Type School Building and 9-Staff quarters	New Preliminary drawing required from CPWD, Bhopal (vide KVS HQ letter dated 01/11/2016 for Construction of A type school building, staff quarters). The diagram for construction of School Building and Staff Quarter was not approved by the Municipal Corporation till date. The Principal, KV, Umaria sent diagram for approval to Municipal corporation vide his letter No. F.28KV(UMR)/2017-18/240 dated 01.08.2018 but the municipal corporation has rejected the request mentioning that no proposals were sanction in hard copy the same may be applied

						through online vide letter No. Øekad@4397@yks-fu-@u-ik-@2018 fnukad 01-12-2018. The Principal, KV, Umaria has sent a letter to Senior Architect, CPWD, Bhopal in reference to the letter of Municipal Corporation dated 01.12.2018 vide letter No. F.28KVUMR)/2017-18/313 dated 02.12.2018.
4	No.2 Satna (MP)	2011	8 Acre	Land has been transferred on permanent basis. Accepted	Work sanctioned for A-Type School Building 09-Staff quarters by KVS HQ to UP Jal Nigam on 20/12/2016 AA&ES Rs. 1926.35	Vide KVS letter No. 372 dated 20/12/2016 A type school building and 09 staff quarters has been sanctioned of Rs. 1926.35 lakh. M/s. C&DS, UP Jal Nigam, Noida. Till date 1920 lakh has been released upto 31.12.2018. 95% work has been done.
5	Chourai (MP)	2012	2 hectare	Land transferred on permanent basis Accepted	A-Type School Building and 9-Staff quarters has been sanctioned Vide KVS letter dated 17/06/2014 AA&ES Rs.1253.78 lakhs to CPWD Bhopal.	Construction work has been started by CPWD, Bhopal, an amount of Rs. 620 Lakhs has been paid to agency to agency upto 13.11.2017. Now the work is transferred to EE, JPD, CPWD, Jabalpur. 36%. Work only completed, estimated date for completion of work reported by the CPWD is 31.03.2019.
6	No.2 Chhindwara (MP)	2010	5 Acres	Land has been transferred on permanent grant basis Accepted	A-Type Building & 11-Staff quarters are sanctioned by KVS letter dated 21/07/2016 AA&ES Rs. 1462.89 lakhs.	The Construction agency i.e. CPWD has started the work. Rs. 620 lakhs has been paid upto 31-12-2018. 24% work has been completed; estimated date for completion of work reported by the CPWD is 28.02.2019.
7	No.2 Rewa (MP)	2004	4.86 Hectare	Land transferred in favour of KVS, School building under construction.	Construction work of school building & staff quarters were stopped for last 4 years due to litigation in the land. The case has been decided by the Court. The approval for completing remaining work has been accorded vide KVS HQ letter No. 1657 dated 29-04-2015 & Rs. 679.20 lakhs has been sanctioned.	Construction work under progress. Rs. 704.56 lakhs paid upto 01-06-2017. 100% of work has been completed. Completion report is awaited. School has been asked to submit the completion report alongwith Monitoring Committee report. Principal informed that few portion of boundary wall is incomplete and the electric supply has not been provided. School Building is handed over to KV, No. 2 Rewa and the classes is running in own building.
8	Junnardeo (Jamai) (MP)	2016	10 Acres	Land transferred	A- type building proposed drawing not submitted by CPWD Bhopal	10 Acres land has been allotted. Preliminary drawing for A type building, Staff Quarter, Multipurpose hall and Boundary Wall has now been sanctioned by KVS(HQ) vide letter No. F.110112/51/2015-KVS(HQ)/Works-I/673 dated 26.09.2018

9	Pandhurna (MP)	2016	10 Acres	Land transferred	A-type building construction drawing not submitted by CPWD, Bhopal	10 Acres land has been allotted. Rs.200 lakh has now been sanctioned by KVS(HQ) vide letter No. F.110112-52/2016-KVS(HQ)/Work-2 dated 04.12.2018. The construction work is yet to be started.
10	Malajkhand (M.P)	2010	7.5 Acre	Land has been transferred in favour of KVS.	A-type school building drawing sanction by KVS (HQ) for a sum of Rs. 1831.62 lakhs which was suspended on 22.08.2017 vide KVS (HQ) New Delhi letter 110112/5/2014-KVS(HQ)/(Works-I)/879 dated 21.11.2017.	Rs. 1830 lakh was sanction by KVS (HQ) Vide letter No. F.110112-05/2014-KVS (HQ)/ (WK-I)/462 dated 01.08.2018 and 1 st Installment Rs. 20 lakh was also released for payment to construction agency vide letter No. F.110118-1/2015-KVS(HQ)/Works/A/Cs(TR54(CCA) dated 07.08.2018 and the same amount remitted by KV, Malanjkhanda to Construction Agency on 16.08.2018, but the construction work is yet to be started.
11	Hatta	2017	10 Acres	Land has been transferred in favour of KV	---	The preliminary drawing for construction of A-Type School Building, Staff Quarter, Boundary Wall and Multipurpose Hall is now sanctioned by KVS (HQ) vide letter No. F.110112/34/2017-KVS (HQ)/Works-I/693 dt. 26.09.2018. The amount for construction is yet to be sanctioned.
12	Lakhanadun	2018	4 Hectare	Land has been transferred in favour of KV	--	The preliminary drawing for construction of A-Type School Building, Staff Quarter, Boundary Wall and Multipurpose Hall is now sanctioned by KVS (HQ) vide letter No. F.110112/72/2017-KVS (HQ)/Works-I/713 dt. 26.09.2018. The amount for construction is yet to be sanctioned.
13	OF, Katni	1981	15acre	Land has been transferred in favour of KV	Construction of Ramp, Special Toilets and Boundary Wall	Rs. 57 lakh for construction of Ramp and Toilets has been sanctioned by KVS (HQ) vide letter No. F.110112/27/82-KVS (HQ)/W-I/Vol-III/1276 dated 30-11-2018. Construction Work is yet to be started.
14	No.1 Rewa	1982	15acre	Land has been transferred in favour of KV	Up gradation of 06 Nos. Class Room, 2 Nos. Toilets	Rs.48.11 was sanctioned by KVS (HQ) vide letter No. F.110116-2/83-KVS/HQ/WK-II dated 01.08.2018. 60% work has been completed.

Deputy Commissioner